## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRCOM20200719Address:342 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Sidewalk Inspection		Ronald Paynter	Passed	Friday, October 01, 2021
Informational:				
1	Misc	,	ggregate was present and co ing the sidewalk straight in	•
Informational:				
2	Misc	-	valk meets LS and ADA spec k in the right of way. RP 4-9	•
Informational:				
3	Misc	Talked with Adam from Phoenix Concrete concerning the sidewalk that exits on O'Brien. They need to remove existing curbing and add ADA curbing. Also checked with Bob Burns concerning sidewalk width since the plans call for a 6 foot sidewalk. He said they are fine as long as they meet ADA compliance. RP 4-13-21		
Corrective Action Required:				
4	Misc		ggregate was present and co Is are currently set at 2% an RP 4-14-21	-
Informational:				
5	Misc	Forms were placed and ag the ADA ramp into the ne	ggregate was present and co w curb. RP 4-19-21	ompacted. They will tie
Informational:				
6	Misc	The new section of sidew	alk next to the driveway m	eets LS and ADA specs.

		RP 4-23-21
Informational:		
7	Misc	New section entering O'Brien meets LS and ADA specs. RP 4-30-21
Correctiv	e Action Required:	
8	Misc	Forms were placed and aggregate was present, but not compacted. Subgrade is very saturated also. RP 5-17-21
Corrective Action Required:		
9	Misc	The north and center sections are good to pour, but the south section is still way too muddy and soft. Need the subgrade removed and replaced. RP 5-18-21
Informat	ional:	
10	Misc	All broken panels have been replaced. RP 10-1-21

## Comments: