

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210293
Address: 3022 NW THOREAU PL, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Friday, October 01, 2021

Corrective Action Required:

1	Misc	-Provide listed grounding clamp for connection to rebar. Acorn clamp listed only for connection to ground rod -Ground the service to copper water -Connect the grounding electrode conductor to one of the middle grounded bus bar or install #4 cu jumper from the left equipment grounding bus bar where the GEC is connected to to the middle grounded bus bar -Install covers at service entrance conductor connections to power bus bar
---	------	---

Comments: