

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #:PRPWRW20214989, Public Works Right of Way Permit
Address: 210 NW PRYOR RD, Unit:ES, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit Inspection	Nick Scott	Partial	Monday, October 04, 2021

Corrective Action Required

1	Misc	Contractor cut into one sidewalk panel. There are several piles of dirt that need to be removed. Matt M has contacted the contractor about putting sidewalk back per city standards.
---	------	--

Corrective Action Required

2	Misc	Crews are onsite and working. The concrete will be poured on Thursday 10/7. The are going to fill the hole flush with AB-3 until the concrete is poured. Nick Scott spoke with the crew about city specs.
---	------	---

Comments: