

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210556
Address: 326 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Failed	Monday, October 04, 2021

Corrective Action Required:

1	Miscellaneous Correction	Sheathing not connected to top plate at gathering room Nail rafter to joist connection per code Nail corners and intersecting walls per code Rafter ties at all rafters not connected to joist at top plate Seal penetrations in stud cavities used as return air Nail (3) 2x10 joist basement Nail exterior sheathing per code
---	--------------------------	---

Comments: