

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20210774  
Address: 1024 SW ARMIE ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Failed	Tuesday, October 05, 2021

Corrective Action Required:

1 Misc

DETACHED GARAGE&DWELLING:

-Complete electrical supply to detached building. Provide grounding electrode system for detached building (I don't see any ufer), isolate grounded and grounding conductors, and provide grounding per code

\*\*OK TO INSULATE

\*\*Waste clean out and water valve must be accessible at final

MAIN DWELLING BUILDING:

-At service panel, connect the #6 bonding conductor to the equipment grounding bus bar \*\*not the grounded bus bar

-Provide framing per code above basement laundry area or have engineer address \*\*To rectify this problem, you can extend the header joist near basement dryer duct to be supported by the stair wall. Connect all other joists with proper hangers for 2x10

\*\*OK TO INSULATE

**Comments:**

