

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20212196  
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Adam Nacke	Partial	Wednesday, October 06, 2021

Informational:

1	Misc	10-5-21 14:42 AN Seal o Maric is installing Portland cement on NE park springs terr and will be back on 10-6-21 to finish NE park springs dr.
---	------	---

Informational:

2	Misc	10-6-21 11:13 AN Seal o matic is finishing up NE park springs drive and should be done today. Also spoke with PSI and they have said that everything is good and will email the results. There is one problem area at NE Park Springs Terr, a sprinkler line had been hit causing the spot to be saturated with water. Crew is going to dig up the area and replace with more rock.
---	------	--

Comments: