

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210556
Address: 326 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Thursday, October 07, 2021

Corrective Action Required:

1	Miscellaneous Correction	Sheathing not connected to top plate at gathering room- BLOCKS SHOULD BE NAILED TO STUDS AND SHEATHING NAILED TO BLOCKS, NOT BLOCKS FACE NAILED TO SHEATHING Rafter ties at all rafters not connected to joist at top plate -NOT ADDRESSED Seal penetrations in stud cavities used as return air-SEE MASTER BED/BATH WALL Nail (3) 2x10 joist basement -SEE UNFINISHED SPACE Nail exterior sheathing per code-SEE AT WINDOW WELL, MASTER BED WINDOW WALL, ELECTRICAL METER, GAS METER
---	--------------------------	---

Comments: