

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Adam Nacke	Partial	Saturday, October 09, 2021

Informational:
1 Misc 10-8-21 10:50 AN crew has started laying the 1st base layer for the road and are planing on finishing up on sat the 9th

Informational:
2 Misc 10-9-21 10:17 AN Crew has all the base layer down and are now finishing grading and compacting. Will be done today . Need to do proof roll on it

Comments: