

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211772
Address: 314 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Not Ready	Thursday, October 14, 2021

Corrective Action Required:

1	Miscellaneous Correction	-Frame and anchor 3rd garage PFH per detail - INSTALL HDUS-SDS2.5 PER MANUFACTURES SPECIFICATIONS - (ADDRESS MISSING 4200 LB HOLDDOWN DEVICES EMBEDDED INTO CONCRETE AND NAILED TO FRAMING PER PLAN S2.0 DETAIL 12) - HOLDDOWNS THAT NEED NUT & WASHER - : OK TO INSULATE LEAVE SINGLE CAR GARAGE PORTAL FRAME EXPOSED FOR INSPECTION OF HOLDDOWNS :
---	--------------------------	--

Corrective Action Required:

2	Misc	*10-14-21 HOLD DOWNS AT GARAGE PORTAL STILL DO NOT HAVE NUTS ON THEM. THIS IS THE 7th ALL ROUGH INSPECTION -NOT READY FEE ASSESSED AGAIN
---	------	--

Comments: