

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20211078

Address: 1450 NE DOUGLAS ST, LEES SUMMIT, MO 64086 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Joe Starlin	Partial	Friday, October 08, 2021

Informational:

1 Misc

10/08/21 Friday (ACR Const.)

Contractor continued to pour curb lane, concrete was cured and saw cut.  
Contractor had to stop work on Approach Drive due to the wetness of AB3.  
Contractor will contact me when area has dry enough for a proof roll.

10/19/21 Tuesday (ACR Const.)

Contractor poured half the approach on the Northside.

**Comments:**