

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20204900  
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Proof Roll</b>	Joe Starlin	Passed	Wednesday, October 20, 2021

Informational:

1 Misc

9/27/21 Monday

Contractor (Third party testing Co. Terracon) passed a the proof roll of parking lot of Whataburger. This was a subgrade proof roll. Proof roll on 6" of aggregate and stabilization will done tentatively later in the week.

(Kansas City Test Co.) will be the Third party onsite proof roll of turn lane of Geogrid & 6" aggregate off of NE Douglas St tomorrow 9/28/21 Tuesday.

10/04/21 Monday

Proof roll partially passed driveway center road and parking lot area close to back flow preventer needs to dry out more.

10/19/21 Tuesday

Proof roll partially passed driveway Lon the NE Douglas ST. Side failed and parking lot at the front entrance Whataburger restaurant . Terrocon Testing was the Third Party inspection onsite for the proof roll.

10/20/21 Wednesday

At 8:30AM proof roll one area failed approximately 14'X14' but was stabilized and retested at 12:30PM. Third Party Inspection Terrocon Testing.

**Comments:**

