

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20202637  
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Wednesday, October 20, 2021

Informational:

1           FIRST FLOOR           \*\*AREAS APPROVED\*\*

- SHAFT LAYER AT BUILDING A/B SEPARATION WALL BOTH SIDES
- SCREW PATTERN AND FIRE TAPE SHAFT WALL BUILDING A
- SHAFT LAYER AT BUILDING C/D SEPARATION WALL
- SCREW PATTERN AT SHAFT WALL BUILDING C
- SHAFT LAYER AT ELEVATOR BUILDING B
- SHAFT CEILING RATING AT A11, A14,

Corrective Action Required:

2           Miscellaneous           -SEAL GAPS AND PENETRATIONS AT ELEVATOR SHAFT  
              Correction           -SEAL PENETRATIONS AT FUROUT WALL C111-113

Corrective Action Required:

3           SECOND FLOOR           -SHAFT WALL LAYER AT BUILDING A  
                                  -BETWEEN FLOOR SEPARATION AT BUILDING A/B SHAFT WALLS  
                                  -SHAFT LAYER AT MECHANICAL/ PLUMBING CHASES ROOMS A218,A214,  
                                  -SHAFT CEILING RATING AT A26, A25  
                                  -SHAFT LAYER AT CHASE B211, C209

**Comments:**

