

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210103
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Adam Nacke	Passed	Thursday, October 21, 2021

Informational:
1 Misc 8/25/21 9:10 - Sat here for 10 min. Motor grader is grading the site, site is dirt with no rock or Geo-grid in place. 3rd party inspector (PSI) is sitting on site. Site is not ready for proof roll.

Informational:
2 Misc Contractor poured curbs without doing a proof roll. Also I did informed him that he has to do a proof roll on the parking lot.

Informational:
3 Misc 10-21-21 AN Contractor had dump truck with 19.59 tons on it. There were 4 bad stops that need to be fixed. 4 pics attached (proof roll 1-4) contractor dug up the four spots and put dry type 5 down and compacted.

Comments: