

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20202637  
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Tom Taylor	Partial	Friday, October 22, 2021

Informational:

1 Misc

On Thursday, 9-02-2021. George Shaw Concrete resumed curb installation. Contractor poured approx 850 LF of CG - 1 curb in parking lot in front of middle school.

On Thursday, 10-21-2021. George Shaw Concrete installed approx 1,500 LF of CG-1 curbing throughout project.

On Friday, 10-22-2021. George Shaw formed and poured CG-1 curbing at various locations for the main school parking lot. Approx 160 LF poured.

**Comments:**