

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Adam Nacke	Partial	Monday, October 25, 2021

Corrective Action Required:

1	Misc	10-25-21 AN There are 12 storm boxes that were all place at the wrong elevation and had to be cut down or shimmed up. Most of them were placed 3in to high give or take. I spoke with James at Holthouse about how they were going to be fixed and told him not to back fill around the boxes until they are reinspected.
---	------	---

Comments: