

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20204900
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Joe Starlin	Passed	Monday, October 25, 2021

Informational:

1	Misc	6-1-21 9:25am Breit is on site. They are setting up to install the fire line riser in the building. 6-2-21 7:35am I spoke with my supervisor and CIP Inspectors about letting the contractor use C900 into the 90 degree for the riser. We all agreed that is fine. 6-7-21 1:23pm Breit is on site. They have the riser and one stick of C900 installed. They are starting to pour the thrust block now. 2:42pm The thrust block is poured.
---	------	---

Informational:

2	Misc	10/25/21 Monday Fire Line from the building was flushed for approximately 15 Minute it appears to be clear of any debris or dirt.
---	------	--

Comments: