

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20200776  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Joe Starlin	Passed	Tuesday, October 26, 2021

Informational:

1 Misc

10/26/21 Tuesday (Wil-Pav Co.)

Contractor laying Type 5V for surface coat over milled street area of SE Main Street. Contractor started asphaltting around 3:45PM. Surface was tacked before asphalt was laid. Approximately 100 tons of asphalt will be installed today on SE Main Street.

**Comments:**