

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200776
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Joe Starlin	Partial	Tuesday, October 26, 2021

Informational:	
1 Misc	10/26/21 Tuesday (Wil-Pav Co.) Contractor laying Type 5V for surface coat over milled street area of SE Main Street. Contractor started asphaltting around 3:45PM. Surface was tacked before asphalt was laid. Approximately 100 tons of asphalt will be installed today on SE Main Street.

Comments: