## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20212196

Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Pavement-Curb Construction Adam Nacke Failed Wednesday, October

27, 2021

Informational:

1 Misc 10-22-21 AN freedom concrete installed around 3/4 of all the curbs in the 7th

and 8th plat. At the intersection of ne hideaway dr & ne park springs ter also the intersection of ne park springs ter and ne fuchsia dr there seems to be some elevation issues in the road at those two intersection. Talked with engineering and the plans are with in spec but we will have to wait and see

after they do final grading for the road.

Informational:

2 Misc 10-26-21 AN All Curbs and storm inlets are now complete in the 7th and 8th

plat. Had to tell contractor multiple times to make sure the white cure was

put on evenly and in a timely manner.

Corrective Action Required:

3 Misc 10-27-21 11:00am AN.

Entrance of ne park springs dr it appears that someone walk on the wet curb

and made foot prints.(around 38ft of curb)

Entrance of Ne park springs Terr curb in front of storm inlet has NO CURE on

it at all ( around 26ft of curb)

## **Comments:**