

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202008
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Mandrel	Ronald Paynter	Passed	Wednesday, October 27, 2021

Informational:
1 Misc 9-24-21 11:00 AN. Began Mandrel test at 9:30 and stoped at 11:00 because contractors poured the concrete inverts wrong not allowing the mandrel to enter the 8" pipe. Inverts need to be fixed. Andrew is going to call and reschedule.

Informational:
3 Misc 10-27-21 12:30 AN sewer line was repaired on sep 26th. We reran the mandrel test on oct 27th and it PASSED between MH 4-4 and M4-3. All mandrel test are complete and PASSED

Comments: