

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20202008  
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Mandrel</b>	Ronald Paynter	Passed	Wednesday, October 27, 2021

Informational:  
1 Misc 9-24-21 11:00 AN. Began Mandrel test at 9:30 and stoped at 11:00 because contractors poured the concrete inverts wrong not allowing the mandrel to enter the 8" pipe. Inverts need to be fixed. Andrew is going to call and reschedule.

**Comments:**