

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203513
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Joe Starlin	Passed	Thursday, October 28, 2021

Informational:

1	Misc	2-23-21 3:21pm They have dug up the sanitary service line and it runs under a retaining wall. They will not be able to do any work till the wall is removed. 2-24-21 1:31pm They are digging up for the service lines and are working around a gas line. They should be ready for a inspection at 3pm. 3:27pm They have just cut in the main to install the wyes. They will leave it open for a inspection in the morning. 2-25-21 9:11am They have connected two wyes to the sanitary main that is on the south side of the road. They ran approximately 80' of service line off of each. They are backfilling with rock. They have tracer wire and tape.
---	------	---

Comments: