CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20211374Address:1917 NE CATALINA AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | | Inspector: | Outcome: | Date: |
|---------------------------------------|--|--|----------|---------------------------------|
| All Rough Inspection - Residential | | Khanh Nguyen | Failed | Wednesday, November 03, 2021 |
| Corrective Action Required: 1 Misc | | -Nail the rear garage corner wall to sill plates @6" oc -Fb the fireplace space from master bedroom ceiling soffit with 3/4" sheathing or fiberglass -Strap porch roof beams to wall per 10/S3.2 **Not per 10/S3.2 detail. Have your engineer ok with the current strappings. Email exchange is ok. No need for letter | | |
| | | -Fb laundry wall from joist space **Fb the top of -Block off the return air space from fireplace flue to the curvature of the Thermopan, there's still a 2x4 **OK TO INSULATE | | ce at bedroom 4 **Due |

Comments: