

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210103
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Wednesday, November 03, 2021

Corrective Action Required:

1	Misc	-COVER THE ROD GROUNDING CLAMP IN CONCRETE OR BURY IN SOIL -PROVIDE 1/0 CU JUMPER FROM THE BUS BAR WHERE THE GEC ARE CONNECTED TO, TO THE BUS BAR WHERE THE SERVICE GROUNDED CONDUCTORS ARE CONNECTED TO -BOND COPPER WATER PIPING WITH 1/0 CU JUMPER -GRIND ENAMEL OFF FOR DIRECT METAL-METAL CONTACT AT BUILDING STEEL GROUNDING CONNECTION -IN TRANSFORMER, PROVIDE #2 CU GROUNDING ELECTRODE CONDUCTOR, SYSTEM BONDING JUMPER, AND SUPPLY-SIDE BONDING CONDUCTORS
---	------	---

Comments: