

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Adam Nacke	Partial	Wednesday, November 03, 2021

Informational:
1 Misc 7/19/21 Monday
Contractor began installation of sanitary Line E of the 8th Plat. Approximately 225' of Line E was installed .

Informational:
2 Misc 11-3-21 AN Holthouse is digging up all the damaged MHs form the failed camera test for repair. After completed water needs to come out and reinspect.

Comments: