

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20212196  
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Adam Nacke	Partial	Saturday, November 06, 2021

Informational:

1 Misc

11-6-21 AN 7:00am crew was out at Park ridge 7th and 8th mobilizing the equipment to start paving the base layer with recycled type 5.

7:45am trucks are arriving with asphalt, road temp is 40deg and air temp is 39deg and rising.

8:25am asphalt has been running about 240deg in trucks and coming out of the paver around 280deg. I told one of the crew members and he called the plant to turn up the temp on the mix

A new round of trucks just came in and the temp is a lot better around 270deg.

12:45pm one of seal o matic trucks hit a man hole and shifted it about 1ft. They moved it back in place and are going to box it off and keep paving so Holthouse can come out and reset it. Pics attached.

1:17pm truck temps are still good, holding around 270 to 300deg

2:58pm they are about 3/4 the way done and everything looks good

**Comments:**