## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20212196

Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Pavement-Stabilized Subgrade Adam Nacke Passed Monday, November

08, 2021

Informational:

1 Misc 10-5-21 14:42 AN Seal o Maric is installing Portland cement on NE park springs

terr and will be back on 10-6-21 to finish NE park springs dr.

Informational:

2 Misc 10-6-21 11:13 AN Seal o matic is finishing up NE park springs drive and should

be done today. Also spoke with PSI and they have said that everything is

good and will email the results.

There is one problem area at NE Park Springs Terr, a sprinkler line had been hit causing the spot to be saturated with water. Crew is going to dig up the

area and replace with more rock.

**Comments:**