

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201467

Address: 1425 SW WARD RD, LEES SUMMIT, MO 640811515 SW WARD RD, LEES SUMMIT, MO 640811000 SW
WINTHROP DR, LEES SUMMIT, MO 64081930 SW SCHERER RD, LEES SUMMIT, MO
640821401 SW WARD RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary - Material Verification	Tom Taylor	Partial	Monday, November 08, 2021

Informational:

1 Misc

On Monday, 11-08-2021. The contractor began Sanitary Sewer installation at line A. Contractor encountered a existing 48" CMP culvert and the sewer service passes underneath the culvert pipe. A section of the CMP pipe was cut out to place the sewer main and well be reinstalled with band restraints. The existing Man Hole core will be completed tomorrow.

Comments: