

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211236
Address: 2163 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Service Inspection - Residential	Michael Harkins	Not Ready	Tuesday, November 02, 2021

Corrective Action Required:

1	G2417.4.1 Test Pressure	INSPECTION, TESTING AND PURGING. AMENDED 7-945. The test pressure to be used shall be not less than one and one-half times the proposed maximum working pressure, but not less than 10 psig (68.9kPa) irrespective of design pressure. For welded piping, and for piping carrying gas at pressures in excess of fourteen (14) inches water column pressure, the test pressure shall not be less than 60 psig. Where the test pressure exceeds 125 psig (862 kPa gauge), the test pressure shall not exceed a value that produces a hoop stress in the piping greater than 50 percent of the specified minimum yield strength of the pipe. 10/20/2021 no pressure on gauge.
---	-------------------------	---

Corrective Action Required:

2	Misc	INSTALL FIREPLACE CONNECT GAS LINE
---	------	------------------------------------

Corrective Action Required:

3	Misc	CONNECT GAS LINE TO FIRE PLACE PROVIDE SHIELD FOR COUNTERSTRIKE AT ENTRY TO FIREPLACE 0 PSI AT GAUGE PROVIDE MIN 10 PSI FOR 15 MINUTES
---	------	--

Comments: