

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20211236  
Address: 2163 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:            | Inspector:      | Outcome: | Date:                      |
|------------------------|-----------------|----------|----------------------------|
| <b>Erosion Control</b> | Michael Harkins | Failed   | Tuesday, November 09, 2021 |

Corrective Action Required:

|   |   |  |
|---|---|--|
| 1 | DCM1 ESC<br>REQUIRED NO<br>FURTHER INSP | EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE<br><br>- MAINTAIN SILT FENCE -<br>- MAINTAIN WEEDS -<br>- CONTAIN TRASH AND DEBRIS SO AS NOT TO BLOW OR WASH INTO THE STORM DRAINAGE SYSTEM OR OTHER PROPERT OWNERS -<br>- CLEAN STREET -. |
|---|---|--|

Corrective Action Required:

|   |                                       |  |
|---|---------------------------------------|--|
| 2 | DCM2 ESC<br>DEFICIENT<br>INSTALLATION | DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.<br><br>- MAINTAIN SILT FENCE - |
|---|---------------------------------------|--|

**Comments:**