

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081 520 NW HOPE LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Ronald Paynter	Partial	Tuesday, November 09, 2021

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present and compacted. Still needs to drill and set epoxy dowel bars. Needs to adjust turning space to meet ADA compliance. RP 8-19-21
---	------	--

Informational:

2	Misc	Corrections were made to the turning spaces. They used 4K KCMMB mix. RP 8-23-21
---	------	---

Informational:

3	Misc	Sidewalk meets LS and ADA specs. Still needs to frame and pour 1 more ADA ramp. RP 8-27-21
---	------	--

Informational:

4	Misc	Forms were placed and aggregate was present and compacted. ADA ramp is tying into existing sidewalk for turning space. RP 9-1-21
---	------	--

Corrective Action Required:

5	Misc	Footprints in the sidewalk, needs to remove and replace sidewalk. RP 9-10-21
---	------	--

Informational:

6	Misc	Met with Steve from Rodriguez Mechanical concerning the ADA ramp and sidewalk. Forms were placed and aggregate was present and compacted. RP 11-9-21
---	------	--

**Comments:**