

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063
412 NW OLIVE ST, LEES SUMMIT, MO 64063
408 NW OLIVE ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Joe Starlin	Partial	Monday, March 29, 2021

Informational:

1 Misc

3-29-21 9:46am Howerton is digging out to run storm line A and set box A1 and A2. 11:51am The storm boxes wont be delivered today. Howerton will start on digging out for the water tie-in.

11/10/21 Wednesday (Howerton Const.)
Contractor began installation of approximately 80" of 12 RCP storm drain. Flowable fill was poured over section of storm pipe that is the propose driveway entrance.

Comments: