

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20204900  
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Joe Starlin	Passed	Tuesday, November 09, 2021

Informational:

1	Misc	9/28/21 Tuesday Subcontractor Bash Excavating, LLC Contractor began installation of Geogrid (Terragrid Rx1100) for subgrade stabilization . Contractor got the correct Geogrid (Terragrid Rx1200) and continued installation of subgrade.
		9/29/21 Wednesday Subcontractor Bash Excavating, LLC Contractor continued installing Geogrid around the parking lot.
		10/01/21 Friday Contractor continued installation of Geogrid.
		10/18/21 Monday Contractor continues to compact AB3 in Whataburger parking lot.

**Comments:**