

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20204900
Address: 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Joe Starlin	Passed	Tuesday, November 09, 2021

Informational:

1 Misc

9/27/21 Monday

Contractor (Third party testing Co. Terracon) passed a the proof roll of parking lot of Whataburger. This was a subgrade proof roll. Proof roll on 6" of aggregate and stabilization will done tentatively later in the week. (Kansas City Test Co.) will be the Third party onsite proof roll of turn lane of Geogrid & 6" aggregate off of NE Douglas St tomorrow 9/28/21 Tuesday.

10/01/21 Friday

Proof was done on the entire parking lot of the subgrade. Rule 5/ AB3 was installed and sufficient compacted around driveway and curbs connected with the building. Proof roll passed.

Comments: