

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	John Jackson	Partial	Wednesday, November 03, 2021

Informational:

1	Misc	11/03/21 Wednesday Contractor installed pavers on roundabout and medians on View High Drive. 11/11/21 Thursday Contractor completed the paver installation in roundabout & medians along View High Drive from last week and this week. JD Bishop is pouring concrete today for sidewalks along View High Parkway. Contractor will pour approximately 100 yards of concrete today. Temperature are not Project to dip below freezing today, but are for the weekend, contractor has blankets to cover sidewalks on site.
---	------	--

**Comments:**