

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ronald Paynter	Partial	Thursday, November 11, 2021

Informational:

1 Misc

They had a tandem dump truck with a 20.9 ton load. There were some areas that failed the proof roll. Mostly around storm boxes and a large area on 11th street. We marked all the areas that needed to be reworked. Jason said they would remove the questionable sub-grade and add extra rock. He also plans on doing that around all the sanitary manholes located in the roadway. RP 11-3-21

Informational:

2 Misc

They had a tandem dump truck with 20 ton load. There was just 2 areas that didn't pass the proof roll for the curbs and needed more work. JK Concrete said they would wait till Monday to pour curbs due to weather also. RP 11-11-21

Comments: