

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20212196  
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Sediment Control (ESC) Inspection</b>	Adam Nacke	Failed	Monday, November 15, 2021

Corrective Action Required:

1	PW-Erosion and Sediment Control	10-28-21 AN Your project is in violation of the Erosion and Sediment control policy. Need to get silt fencing up on all hill sides. Muddy water is flowing into the storm drains. (Pics attached erosion 1 & 2 10-28-21)
---	---------------------------------	--

Corrective Action Required:

2	Miscellaneous Correction	11-12-21 9:42am AN . The erosion control needs to be address immediately.. There is mud flowing into the streets and storm boxes. 8 pics attached. ( Erosion 11-12-21 1-8 )
---	--------------------------	---

Storm boxes that were cut down and NOT repaired yet were back filled, now allowing mud to come in on the sides of the boxes

Corrective Action Required:

3	Miscellaneous Correction	11-15-21 AN 7th and 8th plat Welch erosion was out installing silt fence on some of the problem areas but Not all of the areas of concern were addressed
---	--------------------------	--

**Comments:**