CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213070

Address: 4817 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Erosion Control Khanh Nguyen Failed Tuesday, November 16,

2021

Corrective Action Required:

1 DCM6 ESC INSP REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP REQUIRED

DENIED STREET IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO REQUESTED

CLEAN UP INSPECTION(S) BEING PERFORMED.

**THE LOT GRADER REGRADED THIS LOT AND THE ADJACENT LOT. DURING GRADING, THE SILT FENCE ALONG THE STREET WAS TORN DOWN AND MUD TRACKED ONTO THE STREET. THE BUILDER BLAMED THE ADJACENT LOT BUILDER, BUT THE ADJACENT LOT HAS NOT BEEN DUG FOR THE FOOTING YET.

Comments: