

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210427
Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Joe Starlin	Partial	Wednesday, November 17, 2021

Informational:

1	Misc	11/17/21 Wednesday (Bair Excavation) Proof partially pass area near the dumpster need to be addressed. Contractor will skim off between 6" to a 1' and add shot rock to stabilize subgrade. Contractor will document that the work is done and send pictures to my email as verification.
---	------	--

Comments: