

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ronald Paynter	Partial	Wednesday, November 17, 2021

Informational:		
1	Misc	JK Concrete laid 250 cubic yards of 4K KCM MB mix for curbing. KC Testing was on site doing concrete testing and making test cylinders. 11-15-21
Informational:		
2	Misc	JK Concrete laid another 290 cubic yards of 4K KCM MB mix for the curbs. All the have left remaining is the curb inlets for storm structures. RP 11-16-21
Informational:		
3	Misc	JK Concrete formed and poured 12 curb inlets and 2 islands in the roadway. RP 11-17-21

Comments: