

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Ronald Paynter	Partial	Wednesday, November 17, 2021

Informational:

1	Misc	Matt's crew laid 200 feet of 12 inch C900 water pipe and set FH at station 5+26 on water line B. RP 11-15-21
---	------	--

Informational:

2	Misc	Earl's crew laid 100 feet of 12 inch C900 for water line B. They had to stop and wait for fittings, which didn't show up until the end of the day. RP 11-16-21
---	------	--

Informational:

3	Misc	Matt and Earl's crews laid the last 300 feet of 12 inch C900 for water line B. RP 11-17-21
---	------	--

Comments: