CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196

Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Pavement-Curb Construction Adam Nacke Partial Thursday, November

18, 2021

Corrective Action Required:

1 Miscellaneous 11-5-21 AN park ridge 7th and 8th . Seal o matic has been doing grading on

Correction the roadway getting ready for asphalt and damaged the curbs. The ones with

x's need to be taken out and replaced and the one's with just dots need patched. There are AROUND 50 curb sections at 12ft each == 600ft that need

replacing.. attached pics (damaged curb 1-10)

Informational:

2 Miscellaneous 11-18-21 AN cr

Correction

11-18-21 AN crew started saw cutting the curbs for removal

Comments: