

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20211981  
Address: 505 SE CARTER RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Friday, November 19, 2021

Corrective Action Required:

1	Misc	-Horizontal seam to be in middle 2' of portal leg, solid blocked and nailed 3" oc -PFH requires (2) bottom plate and 5/8" anchor bolt with 2x2x3/16" square washer -address over notched lvl above dining area at exterior wall -nail LVL's 16" OC -provide beam per plans at stairs -instal rated floor box at living room stair wall -solid block or install 3/4 plywood on cripple wall in garage above I-beam
---	------	---

Comments: