

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211979
Address: 516 SE DAVID RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, November 19, 2021

Corrective Action Required:

1	Miscellaneous Correction	-Address LVL hip landing on multiple blocks at master bed -Seal through floor penetrations at kitchen island -Have engineer clarify size and number of studs required at all beams as not noted on plans -Address holes bored closer than 2" and closer than 2" to bottom of triple joists in bed 3(provide engineered letter for fix) -Seal joist penetration at return air in bed 5 -address return air panning in hallway between bed 4/5
---	--------------------------	---

Comments: