## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRSUBD20212196Address:1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Paveme	nt-Curb Construction	Adam Nacke	Partial	Monday, November 22, 2021
Corrective Action Required:				
1	Miscellaneous Correction	11-5-21 AN park ridge 7th and 8th . Seal o matic has been doing grading on the roadway getting ready for asphalt and damaged the curbs. The ones with x's need to be taken out and replaced and the one's with just dots need patched. There are AROUND 50 curb sections at 12ft each == 600ft that need replacing attached pics ( damaged curb 1- 10)		
Informat	tional:			
2	Miscellaneous	11-18-21 AN crew started	saw cutting damaged the d	curbs for removal
	Correction	11-22-21 AN all damaged	curbs have now been remo	ved.

## **Comments:**