

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20214416  
Address: 540 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Fire Line - Hydrostatic Test</b>	John Jackson	Passed	Tuesday, November 23, 2021

Informational:

1 Misc

11/22/21 Monday

Contractor called around 1:00PM to preform a partial fire line test from the city's water main to the first valve @ the Backflow preventer. If the test pass the second portion will be tested from the second valve @ the Backflow preventer to the end of the fire line.

11/23/21 Tuesday

The first section passed and the second section of the fire line started the hydrostatic test @ 8:45AM. 10:45AM hydrostatic tested passed.

**Comments:**