

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215246
Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Michael Harkins	Partial	Wednesday, November 24, 2021

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	: NO GRID LINES ON CITY APPROVED PLANS : - HIGH LIGHTED PLANS APPROVED AREAS 50' @ NW CORNER TO NE - - 100' FOOTING NORTH EXTERIOR WALL WEST TO EAST - - 11/12/21 90' FOOTING NORTH EXT WALL WEST TO EAST - 11/15/21 90' West to East around corner - 11/16/21 south exterior wall west to east to mid point of cell towers to 940 pryor, ufer located SW corner - - 11/17/21 50' west to east at above to corner going south - - 11/18/21 NORTH EAST CORNER TO SOUTH 35' FOOTING, 7 COLUMN PADS NE AREA - - 11/19/21 EAST END OF NORTH BUILDING 40' NORTH TO SOUTH, 4 PADS IN NORTH WING OF BUILDING - - 11/22/21 NORTH WING (5) PADS 9 BARS EW, (7) PADS 6 BARS EW - - 11/24/21 ELEVATOR PIT, 2 PADS & FOOTING ANGLE WALL AT COURTYARD TO SOUTH -
---	----------------------------------	---

Comments: