## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20210481

Address: 2550 SW 3RD ST, LEES SUMMIT, MO 64081141 NW MORTON DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Sidewalk Inspection Ronald Paynter Failed Monday, November

29, 2021

Corrective Action Required:

1 Misc Someone saw cut the existing curbing at the wrong locations and replaced it

with the same curbing and ADA ramp. They needed a depressed curb with the ADA ramp. This could of been avoided if they would of called in a pre-inspection. Curbing and ramp need to be removed and replaced. RP

11-29-21

**Comments:**