## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20210775

Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Pavement-Surface Ronald Paynter Partial Tuesday, November

30, 2021

Informational:

1 Misc Superior Bowen laid 2,014 tons of APWA Type 5 R for base. CMTG was on site

for testing. RP 11-23-21

Informational:

2 Misc Superior Bowen laid 1,427 tons of APWA Type 5 R asphalt for the base. RP

11-24-21

Informational:

3 Misc Superior Bowen laid 842 tons of APWA Type 5 V asphalt for roadway surface.

RP 11-29-21

## Comments: