CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20211138Address:1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	on:	Inspector:	Outcome:	Date:
Paveme	nt-Surface	Ronald Paynter	Partial	Tuesday, November 30, 2021
Informational:				
1	Misc	Superior Bowen laid 2,014 tons of APWA Type 5 R for base. CMTG was on site for testing. RP 11-23-21		
Informational:				
2	Misc	Superior Bowen laid 1,427 tons of APWA Type 5 R asphalt for the base. RP 11-24-21		
Informational:				
3	Misc	Superior Bowen laid 842 t RP 11-29-21	cons of APWA Type 5 V asph	alt for roadway surface.

Comments: